



Las Animas Levee – Status Update – February 2, 2024

ATTENDANCE: Aaron Humphrey (AECOM)
Andy Steininger (AECOM)
KC Robinson (AECOM)
Bryan Simmons (ARCD)
Dave Armstrong (ARCD)

AECOM STATUS UPDATE:

- Laboratory testing is just about complete. We have been receiving draft versions of data to allow us to proceed.
- Survey is complete. CAD plans are in good shape to serve as basis for upcoming analyses.
- Freeboard analysis is nearly complete. Have been trying to coordinate with WSP for final verification of our hydraulic model version before distributing.
- Have started moving forward with geotechnical engineering. Still in early phases, but will ramp up quickly now that laboratory testing is nearly complete.
- CWCB has reached out and wants an update on the overall project schedule as follow up to our 8/1/23 meeting with them. Meeting invitation was forwarded to Bryan. Anticipate a 2 month delay this year due to survey and geotechnical delays last summer. Schedule for delivery of our evaluation moved from May to July. Remainder of long-term schedule looks reasonable still.

QUESTIONS/DISCUSSIONS:

- Will bring City Emergency Manager into the project at some point when we're further down the road towards understanding what needs to be done.